

Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: 08/13/2025 Site Conditions: **High 80s**- Clear

Onsite Personnel							
Honeywell	Mark Rahall - PM Marcia Turner – HSE						
Geosource	Nigel Blakey – Site Supervisor Jarren Ball – Drilling Technician Darren Zimmerman – Site Hand Shannan Wheatcroft – Site Hand						
Salas O'Brien							
Others	PJ Lynch – City Clerk						

SAFETY - MONITORING DATA

Sound Measurements

Lmax – Slow (dBA)	Leq (dBA)	Events (Seconds)
73	62	0

<u>Lmax-slow</u>: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

<u>Leq</u>: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

<u>Events</u>: Count of how many seconds had an average sound level that exceeded 86 dBA* over the measured time window.

Air Quality Measurements

	Min	Max	Avg
PM10 (15 min) μg/m3	9.0168	36.5701	26.6669
VOC (15 min) ppm	1.3752	1.5042	1.4428

PM10: 10-micron diameter particle, measured in μg/m3. PM10 Action Level = 150 μg/m3.

<u>VOC</u>: Volatile Organic Compound, measured in parts per million (ppm). <u>VOC Action Level</u> = 5 ppm

Vibration Measurements

PPV	Min	Max	Avg
Longitudinal in/sec	0.0019	0.0574	0.0110
Transverse in/sec	0.0025	0.0400	0.0082
Vertical in/sec	0.0022	0.0363	0.0100

<u>Threshold Level</u> = 0.50 inches per second <u>Limit Level</u> = 1.00 inches per second

<u>Time Weighted Average (TWA)</u> = Average vibration over a 15-minute interval

DELIVERY – Borehole Completion Status

Installation Notes: GeoSource was able to complete 600ft of drilling today.

Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

											Во	re Num	ber										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24

Productivity: 3,120 Total feet remaining 425 Average feet per day 7 Estimated working days to completion.

UPCOMING EVENTS FOR THE WEEK

Drilling/Looping/Grout Installation
Drilling/Looping/Grout Installation