

Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: 08/12/2025

Site Conditions: Low 90s – Clear

Onsite Personnel	
Honeywell	Mark Rahall - PM Marcia Turner – HSE Lisa Nacarrato - HSE
Geosource	Nigel Blakey – Site Supervisor Jarren Ball – Drilling Technician Darren Zimmerman – Site Hand Shannan Wheatcroft – Site Hand
Salas O'Brien	
Others	PJ Lynch – City Clerk

SAFETY – MONITORING DATA

Sound Measurements

Lmax – Slow (dBA)	Leq (dBA)	Events (Seconds)
83	64	0

Lmax-slow: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

Leq: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

Events: Count of how many seconds had an average sound level that exceeded 86 dBA* over the measured time window.

Air Quality Measurements

	Min	Max	Avg
PM10 (15 min) µg/m3	19.1922	23.9130	21.1773
VOC (15 min) ppm	1.4439	1.5366	1.4939

PM10: 10-micron diameter particle, measured in µg/m3.

PM10 Action Level = 150 µg/m3.

VOC: Volatile Organic Compound, measured in parts per million (ppm).

VOC Action Level = 5 ppm

Vibration Measurements

PPV	Min	Max	Avg
Longitudinal in/sec	0.0019	0.0559	0.0109
Transverse in/sec	0.0025	0.0459	0.0094
Vertical in/sec	0.0019	0.0717	0.0113

Threshold Level = 0.50 inches per second

Limit Level = 1.00 inches per second

Time Weighted Average (TWA) = Average vibration over a 15-minute interval

DELIVERY – Borehole Completion Status

Installation Notes: GeoSource was able to complete 770ft of drilling as well as grouted one hole.

Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

Bore Number																							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Productivity: 3,720 Total feet remaining 422 Average feet per day 8 Estimated working days to completion.																							

UPCOMING EVENTS FOR THE WEEK

- 08/13/2025 Drilling/Looping/Grout Installation
- 08/14/2025 Drilling/Looping/Grout Installation
- 08/15/2025 Drilling/Looping/Grout Installation
- 08/18/2025 Drilling/Looping/Grout Installation
- 08/19/2025 Drilling/Looping/Grout Installation