

# Renew Boston Trust | JFK Elementary Geothermal | Daily Report

Date: 08/22/2025 Site Conditions: Mid 70s- Partly Cloudy

Onsite Personnel							
Honeywell	Mark Rahall - PM Marcia Turner – HSE						
Geosource	Nigel Blakey – Site Supervisor Jarren Ball – Drilling Technician Darren Zimmerman – Site Hand Shannan Wheatcroft – Site Hand						
Salas O'Brien							
Others	PJ Lynch – City Clerk						

## **SAFETY - MONITORING DATA**

**Sound Measurements** 

Lmax – Slow (dBA)	Leq (dBA)	Events (Seconds)				
76	57	0				

<u>Lmax-slow</u>: Maximum sound level measured using the slow time averaging window. Window is one second and is responsive to intermittent or impulsive events while still acknowledging the full ambient noise picture.

<u>Leq</u>: Average sound pressure level over the time window. It represents the same total sound energy as the fluctuating level that was measured.

<u>Events</u>: Count of how many seconds had an average sound level that exceeded 86 dBA\* over the measured time window.

### Air Quality Measurements

	Min	Max	Avg
PM10 (15 min) μg/m3	12.3010	62.2513	25.4077
VOC (15 min) ppm	1.0187	1.1908	1.0848

## PM10: 10-micron diameter particle, measured in μg/m3.

PM10 Action Level = 150  $\mu$ g/m3.

<u>VOC</u>: Volatile Organic Compound, measured in parts per million (ppm). <u>VOC Action Level</u> = 5 ppm

#### Vibration Measurements

PPV	Min	Max	Avg
Longitudinal in/sec	0.0019	0.0329	0.0062
Transverse in/sec	0.0022	0.0341	0.0068
Vertical in/sec	0.0019	0.0323	0.0064

Threshold Level = 0.50 inches per second

<u>Limit Level</u> = 1.00 inches per second

 $\underline{\textit{Time Weighted Average (TWA)}} = \textit{Average vibration over a 15-minute interval}$ 

## **DELIVERY – Borehole Completion Status**

Installation Notes: GeoSource spent the day finishing their grouting, cleaning their equipment and organizing to start demobilization for the week of 8/25.

## Drilling Progress (Green = Complete, Yellow = Drilling, Grouting = Orange)

Bore Number																							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Productivity: 0 Total feet remaining					465 Average feet per day						Estimated working days to completion.												

GeoSource to start de-mobilization & BAE back on site for wall removal

08/25/2025 08/26/2025 GeoSource de-mobilization & BAE wall removal 08/27/2025 BAE de-mobilization and GeoSource asphalt repair

08/28/2025 Asphalt repair 08/29/2025 Site cleaning

09/02/2025 Remaining site work (cleaning/asphalt repair)